

Moon Lake Water Users Association

2024 Annual Report

Stockholders

Dry Gulch Irrigation Company
Farnsworth Canal & Reservoir Company
Lakefork Irrigation Company
Lakefork Western Irrigation Company
Monarch Canal & Reservoir Company
South Boneta Ditch Company
T.N. Dodd Irrigation Company
Utland Ditch Company

Officers & Directors

Kirk Christensen, President
Wayne Malnar, Vice President
Junior Tidwell, Executive Secretary
Rodger Ames
Jason Riley
Rod Olsen
Mark Kettle
Ron Mitchell
Drew Eschler

MOON LAKE WATER USERS ASSOCIATION 2024

Sunset at Big Sand Wash Reservoir
July 26, 2024



Project Water Supply: 2024 was a rather average year. All the reservoirs were filled resulting in a full cancel on June 20th. This was achieved largely due to the above average carry-over storage from the previous year. The winter was decent, and the runoff was sufficient. The hard part was the long dry spell during the hot summer which caused many to pull very hard on their storage water. There continues to be controversy on the Colorado River System as the Upper and Lower States struggle to agree on how the river system should be managed after the current agreements expire. The MLWUA strives to keep track of all these issues and do all they can to protect the Association’s water rights as well as those of their stockholders.

MOON LAKE PROJECT 2024 Water Supply Summary

Facility	2024 Project Yield	Used in Ac. Ft.	Holdover and or inactive	Percent of total storage as used
Moon Lake Reservoir	9,989	25,841	11,555	30.9%
Sandwash Reservoir	13,640	22,376	6,895	26.8%
Browns Draw Reservoir	2,007	5,796	1,474	6.9%
Twin Pots Reservoir	4,654	5,318	823	6.4%
Duchesne River Exchange	22,423	22,423	0	26.8%
Dry Gulch Irr. Exchange	1,835	1,835	0	2.2%
TOTALS	54,548	83,590	20,747	100.0%

MOON LAKE RESERVOIR HYDROGRAPHIC DATA

This Hydrographic data only represents the outflow through the valves below the dam.

Date	Surface Elev.	Total Storage	Period Stored	Changes Released	Outflow	Inflow	2024 avg. cfs Inflow	2023	Number Days in period
								Avg. cfs Inflow	
2023									
1-Nov-23	8123.0	27,407	0	202	3,118	2,916	49.00	47.17	30
1-Dec-23	8122.7	27,205	1,607	0	676	2,283	37.13	42.41	31
1-Jan-24	8124.9	28,812	1,249	0	682	1,931	31.40	42.85	31
1-Feb-24	8126.7	30,061	1,306	0	636	1,942	33.76	34.25	29
1-Mar-24	8128.4	31,367	1,204	0	663	1,867	30.37	36.56	31
1-Apr-24	8130.1	32,571	1,574	0	3,417	4,991	83.88	60.33	30
1-May-24	8132.2	34,145	141	0	17,127	17,268	280.82	331.21	31
1-Jun-24	8132.3	34,286	1,893	0	14,067	15,960	268.22	317.60	30
1-Jul-24	8134.8	36,179	0	15,654	19,669	4,015	65.29	140.98	31
1-Aug-24	8112.9	20,525	0	7,440	10,567	3,127	50.86	99.90	31
1-Sep-24	8100.8	13,085	0	2,545	4,823	2,278	38.29	113.14	30
1-Oct-24	8096.3	10,540	1,015	0	1,419	2,434	39.59	73.09	31
1-Nov-24	8098.1	11,555							
TOTALS			9,989	25,841	76,864	61,012	84.04	111.62	366



Moon Lake Valve House
March 9, 2024



Moon Lake Reservoir: Carryover storage was a big deal for the 2024 water year. Moon Lake started the water year at over 70% full. The up and down of the spring weather made runoff hard to predict and with supply looking to be slim for the year, MLWUA was conservative with the releases from the reservoir. However, while trying to maintain some room for peaks in runoff, the outflow was set just below the Bureau of Reclamation's "safe channel capacity" of 1300 cfs for a short time. During that time, the USGS came and re-rated the gaging station below Moon Lake plotting the flow to be over 1400 cfs. MLWUA manager worked with the BOR to release a notification to response agencies of the higher flows. Bridges on the stretch of the river from Moon Lake to the confluence of the Yellowstone River were observed and found to not be affected by the flow. The BOR may consider raising their safe channel capacity for that stretch. The reservoir filled on the evening of June 12th and hovered around full until the afternoon of June 19th. The reservoir then steadily declined until reaching its low elevation for the year of 8095.48 ft on September 23rd. The BOR continued their investigation of the spillway floor this year by coming and cutting cores in areas of concern identified by last year's GPR survey. Voids of 0 to about 5 inches were measured in a few different locations along the floor of the spillway. It is still unclear what recommendations, actions, or funding may come because of the investigation. A 20-foot-wide gate was added in the chain link fence along the spillway to help facilitate upcoming repair projects. The Association proceeded with the repair project that was talked about last year on the spillway. Gerber Construction was hired to perform repair work on certain portions of the concrete on the spillway floor and walls as well as repair work in the valve house and other locations. All the work on repairing the floor was completed this year but Gerber will return next year to continue repairing the walls. Over 500 feet of walls where the top portion of concrete is deteriorating were identified for repair.

Moon Lake Spillway floor core with void
August 7, 2024



Moon Lake Spillway floor coring
August 7, 2024



DAILY RECORD FLOW CFS

MOON LAKE RESERVOIR

2024

DAY	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT
1	10.8	10.9	11.1	11.1	11.2	10.6	284.8	166.6	285.4	312.9	62.5	10.4
2	10.8	10.9	11.1	7.5	11.2	10.6	308.9	163.2	291.3	310.9	62.8	8.5
3	10.8	10.9	11.1	11.1	11.2	10.6	323.3	175.1	303.5	314.1	67.6	6.9
4	10.7	10.9	11.1	11.2	11.2	10.6	329.7	285.3	322.8	312.2	74.7	6.9
5	10.6	10.9	11.0	11.2	11.2	10.6	328.6	361.0	336.8	314.7	75.8	6.9
6	10.6	10.9	11.0	11.2	11.2	11.4	327.6	471.0	353.5	312.6	75.7	6.9
7	10.7	10.9	11.0	11.2	11.2	12.1	323.2	337.8	364.5	311.0	75.7	6.9
8	10.6	10.9	11.1	11.2	11.2	11.8	286.1	269.5	361.0	316.5	75.6	6.9
9	10.8	10.9	11.1	11.2	11.2	11.9	285.0	165.8	313.5	314.2	75.6	7.0
10	71.3	11.0	11.1	11.2	10.9	11.7	284.3	63.2	312.4	312.1	75.4	10.7
11	121.0	11.0	11.1	11.2	10.6	14.8	292.9	14.5	311.5	313.3	82.8	30.4
12	120.9	10.9	11.1	11.2	10.6	22.7	362.8	89.5	316.0	281.5	119.1	20.6
13	120.7	11.0	11.1	11.2	10.6	53.1	351.0	203.0	314.9	183.7	118.9	22.3
14	120.5	11.0	11.1	11.1	10.6	77.5	344.3	241.4	313.5	171.1	121.6	38.3
15	120.3	11.0	11.1	11.2	10.6	77.6	320.4	233.5	312.5	170.5	138.4	38.4
16	120.2	11.0	11.1	11.2	10.6	77.8	296.7	148.8	311.9	101.5	141.1	60.0
17	119.9	11.0	11.1	11.2	10.6	76.2	277.8	241.3	322.4	80.2	140.7	69.3
18	119.8	11.0	11.1	11.1	10.6	75.9	234.9	208.6	327.7	88.9	137.6	63.0
19	119.7	11.0	11.1	11.2	10.6	75.3	195.1	176.2	326.1	88.9	128.9	68.3
20	119.4	11.0	11.1	11.2	10.6	74.7	171.8	253.0	325.0	88.9	128.5	68.2
21	104.5	11.0	11.1	11.2	10.6	36.5	173.0	311.7	323.7	66.3	128.1	68.2
22	10.8	11.0	11.1	11.1	10.6	36.5	186.1	315.9	322.3	63.7	107.5	26.9
23	10.8	11.0	11.1	11.2	10.6	51.1	242.0	306.0	317.9	59.2	88.6	7.1
24	10.7	11.0	11.1	11.2	10.6	35.0	268.5	274.9	313.5	56.3	39.7	7.0
25	10.8	11.1	11.1	11.2	10.6	36.4	328.0	255.3	316.5	56.4	30.6	7.0
26	10.8	11.1	11.1	11.2	10.6	113.8	308.8	262.7	319.8	56.1	16.1	7.0
27	10.8	11.1	11.1	11.2	10.6	107.5	298.9	264.5	318.3	51.3	10.6	7.1
28	10.8	11.1	11.1	11.2	10.6	135.3	327.5	277.8	321.8	51.3	10.5	7.1
29	10.8	11.1	11.1	11.2	10.6	170.5	229.9	277.6	319.5	51.5	10.5	7.1
30	10.8	11.1	11.1		10.6	262.7	174.1	277.5	309.0	57.8	10.5	7.1
31		11.1	11.1		10.6		168.5		307.6	58.0		7.1
TOTAL CFS DAYS	1571.7	340.7	343.8	320.6	334.3	1722.8	8634.5	7092.2	9916.1	5327.6	2431.7	715.5
TOTAL ACRE FEET	3117.5	675.8	681.9	635.9	663.1	3417.2	17126.5	14067.4	19668.6	10567.3	4823.3	1419.2
TOTAL ACRE FEET RELEASED	76863.7											



Moon Lake Spillway Wall Repair
September 19, 2024



DAILY RECORD FLOW CFS (USGS)

MOON LAKE RESERVOIR(USGS)

2024

DAY	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT
1	10.4	8.8	10.3	12.1	13.2	15.5	314.0	176.0	342.0	365.0	66.5	5.0
2	10.5	8.8	10.3	12.1	13.2	15.5	328.0	186.0	357.0	368.0	72.0	4.9
3	10.5	8.8	10.3	12.1	13.2	15.5	333.0	381.0	376.0	367.0	79.8	4.9
4	10.5	8.7	10.4	12.1	13.1	15.5	333.0	658.0	389.0	370.0	80.7	4.9
5	10.4	8.7	10.5	12.1	13.1	17.3	331.0	933.0	406.0	367.0	80.7	4.9
6	10.4	8.8	10.9	12.0	13.1	18.9	326.0	1370.0	415.0	362.0	80.7	4.9
7	10.4	8.9	10.9	12.0	13.2	18.2	300.0	1410.0	407.0	340.0	80.7	4.9
8	10.6	9.1	10.7	12.0	13.6	18.2	300.0	1320.0	345.0	338.0	80.7	4.9
9	66.9	9.2	10.9	12.0	13.4	18.2	298.0	1220.0	344.0	336.0	80.7	9.2
10	115.0	9.3	10.9	12.0	13.1	21.8	309.0	822.0	343.0	337.0	92.6	28.0
11	115.0	9.3	10.9	12.0	13.2	29.4	377.0	566.0	346.0	303.0	140.0	16.7
12	115.0	9.3	10.9	12.1	13.6	63.0	364.0	714.0	344.0	214.0	140.0	19.0
13	115.0	9.3	10.9	12.3	13.8	86.4	358.0	763.0	343.0	203.0	144.0	35.9
14	115.0	9.3	10.9	12.6	13.8	86.0	322.0	745.0	341.0	202.0	164.0	36.4
15	115.0	9.7	11.1	12.6	13.8	85.6	296.0	551.0	341.0	107.0	167.0	61.9
16	115.0	9.8	11.5	12.6	13.8	85.2	287.0	463.0	350.0	84.4	167.0	71.5
17	115.0	9.8	11.5	12.6	13.8	85.0	262.0	425.0	355.0	95.6	161.0	64.8
18	114.0	9.8	11.5	12.6	13.8	85.1	226.0	391.0	354.0	95.6	150.0	70.3
19	114.0	9.8	11.5	12.6	13.8	79.4	207.0	390.0	352.0	95.5	149.0	69.7
20	100.0	9.8	11.5	12.6	13.8	39.4	209.0	377.0	350.0	69.1	149.0	70.0
21	8.7	9.8	11.5	12.6	13.8	39.4	223.0	370.0	348.0	67.1	121.0	24.6
22	8.5	9.8	11.5	12.6	13.8	58.6	276.0	341.0	358.0	61.8	94.9	4.5
23	8.4	9.8	11.5	12.5	13.9	38.7	300.0	311.0	367.0	58.8	36.7	3.5
24	8.8	10.0	11.5	12.7	14.3	49.0	344.0	302.0	371.0	58.8	28.0	3.5
25	8.5	10.2	11.5	12.9	14.6	136.0	326.0	307.0	376.0	58.5	11.9	3.5
26	8.5	10.4	11.6	12.9	14.6	131.0	317.0	312.0	373.0	53.1	6.2	3.5
27	8.5	10.4	11.7	13.0	14.6	168.0	335.0	326.0	378.0	53.4	6.2	3.5
28	8.7	10.4	12.0	13.0	14.6	208.0	239.0	325.0	374.0	53.7	6.2	3.5
29	8.8	10.4	12.1	13.1	14.6	291.0	189.0	324.0	361.0	60.8	6.2	3.5
30	8.8	10.4	12.1		14.6	293.0	183.0	335.0	360.0	61.2	6.1	3.5
31		10.3	12.1		15.3		180.0		367.0	66.4		3.6
TOTAL CFS DAYS	1484.8	296.7	347.4	360.4	428.1	2311.8	8992.0	17114.0	11233.0	5672.8	2649.5	653.5
TOTAL ACRE FEET	2945	588.4	689.1	714.9	849.1	4585.5	17835.6	33945.6	22280.7	11252	5255.2	1296.2
TOTAL ACRE FEET RELEASED	102237.3											

Moon Lake Spillway Wall Repair
October 22, 2024



TWIN POTS RESERVOIR

HYDROGRAPHIC DATA

Date	Surface Elev.	Total Storage	Period Stored	Changes Released	Outflow	Inflow	
						2024	2023
2023							
Nov. 1	17.84	1,487					
			2,352	0		2,352	-663
Dec. 1	31.64	3,839					
2024							
Jan. 1	29.77	3,461		377		-377	0
Feb. 1	28.15	3,151		310		-310	0
Mar. 1	26.88	2,917		234		-234	0
Apr. 1	25.46	2,665		252		-252	0
May 1	33.00	4,125	1,460	0	0	1,460	3,979
June 1	33.26	4,181	56	0	0	56	65
July 1	30.57	3,620	0	560	388	-172	-16
Aug. 1	17.80	1,482	0	2,139	1,899	-240	185
Sept. 1	4.47	88	0	1,394	1,383	-10	37
Oct. 1	3.71	36	0	52	40	-12	1,210
Nov. 1	12.55	823	786	0	0	786	36
TOTALS			4653.9	5318	3710	3046	4833





Twin Pots Reservoir: The reservoir was nearly full all winter and the conditions along the toe of the dam reflected that as there was a lot more seepage and water there than during typical years. There was no indication of piping or running water to cause concern but the additional water is worthy of note. The Association began sending water down the Farnsworth Canal on April 5th to open the channel up and to begin filling the reservoir. A week or so later the flow was increased. The reservoir was full as of April 21st and was maintained full until June 25th when the Association began releasing water. The datalogger on the flume below the dam was upgraded to a newer version with a better radio that works with the 900 MHz radio between the Moon Lake Shed and the top of Twin Pots Dam. Once it was up and working it has performed very well.



Twin Pots Reservoir
January 12, 2024



Twin Pots Spillway
May 10, 2024



DAILY RECORD FLOW CFS

TWIN POTS RESERVOIR

2024

DAY	APRIL	MAY	JUNE	JULY	AUGUST	SEP	OCT
1	0.0	0.0	0.0	34.9	25.6	6.6	0.0
2	0.0	0.0	0.0	34.6	25.3	4.6	0.0
3	0.0	0.0	0.0	34.3	24.9	3.6	0.0
4	0.0	0.0	0.0	34.1	24.5	3.5	0.0
5	0.0	0.0	0.0	33.9	24.1	1.9	0.0
6	0.0	0.0	0.0	33.7	29.4	0.0	0.0
7	0.0	0.0	0.0	33.4	32.1	0.0	0.0
8	0.0	0.0	0.0	33.1	31.4	0.0	0.0
9	0.0	0.0	0.0	32.8	30.8	0.0	0.0
10	0.0	0.0	0.0	32.8	30.1	0.0	0.0
11	0.0	0.0	0.0	32.7	29.5	0.0	0.0
12	0.0	0.0	0.0	32.3	28.7	0.0	0.0
13	0.0	0.0	0.0	32.0	28.0	0.0	0.0
14	0.0	0.0	0.0	31.6	27.1	0.0	0.0
15	0.0	0.0	0.0	31.3	26.2	0.0	0.0
16	0.0	0.0	0.0	31.1	25.3	0.0	0.0
17	0.0	0.0	0.0	30.9	24.5	0.0	0.0
18	0.0	0.0	0.0	30.6	23.6	0.0	0.0
19	0.0	0.0	0.0	30.3	22.5	0.0	0.0
20	0.0	0.0	0.0	30.0	21.3	0.0	0.0
21	0.0	0.0	0.0	29.6	20.3	0.0	0.0
22	0.0	0.0	0.0	29.3	19.3	0.0	0.0
23	0.0	0.0	0.0	29.0	18.1	0.0	0.0
24	0.0	0.0	0.0	28.7	17.2	0.0	0.0
25	0.0	0.0	17.5	28.3	16.2	0.0	0.0
26	0.0	0.0	36.0	28.0	15.2	0.0	0.0
27	0.0	0.0	35.9	27.5	13.6	0.0	0.0
28	0.0	0.0	35.7	27.1	12.4	0.0	0.0
29	0.0	0.0	35.4	26.8	11.4	0.0	0.0
30	0.0	0.0	35.2	26.4	10.2	0.0	0.0
31		0.0		26.0	8.8		0.0
TOTAL CFS DAYS	0.00	0.00	195.62	957.22	697.34	20.30	0.00
TOTAL ACRE FEET	0.00	0.00	388.01	1898.65	1383.17	40.27	0.00
TOTAL ACRE FEET RELEASED		3710.1					



SANDWASH RESERVOIR

HYDROGRAPHIC DATA

Date	Surface Elev.	Total Storage	Period Stored	Changes Released	Outflow	Inflow	
						2024	2023
2023							
Nov. 1	5898.09	15,631					
Dec. 1	5909.88	21,206	5,575	-	115	5,690	3,060
2024							
Jan. 1	5915.90	24,508	3,302	-	62	3,364	5,132
Feb. 1	5916.41	24,801	293	-	109	402	4,615
Mar. 1	5917.43	25,403	602	-	110	712	3,620
Apr. 1	5918.17	25,839	436	-	71	507	4,196
May 1	5916.45	24,827	-	1,012	3,437	2,425	989
June 1	5911.11	21,855	-	2,972	8,401	5,429	3,594
July 1	5913.86	23,352	1,497	-	9,227	10,724	4,188
Aug. 1	5893.92	13,919	-	9,433	11,257	1,824	2,883
Sept. 1	5878.86	8,756	-	5,163	7,642	2,479	2,279
Oct. 1	5863.39	4,960	-	3,796	5,203	1,407	5,402
Nov. 1	5872.02	6,895	1,935	-	293	2,228	4,380
TOTALS			13640	22376	45926	37190	44336



Roosevelt Pipeline Power Line
March 13, 2024



Roosevelt Pipeline Power Line
March 14, 2024

DAILY RECORD FLOW CFS

Big Sand Wash Reservoir Daily Flow

2024

DAY	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT
1	2.5	0.0	1.0	2.7	2.7	0.0	154.9	128.2	170.2	175.8	138.9	15.9
2	2.5	0.0	1.8	2.7	2.7	0.0	134.7	136.2	195.4	182.7	125.9	15.2
3	2.5	0.0	1.8	2.7	2.7	1.1	133.7	146.8	205.7	186.7	123.4	13.2
4	2.5	0.0	1.8	2.7	2.7	1.5	121.3	148.9	213.2	191.6	122.3	13.7
5	2.5	0.0	1.8	1.6	2.7	1.4	116.9	144.6	219.5	189.3	116.7	11.5
6	2.5	0.0	1.8	0.2	2.7	1.3	123.9	144.4	209.4	176.4	114.4	8.9
7	2.7	0.0	1.8	0.9	2.7	1.3	136.2	136.1	197.0	158.1	109.0	5.9
8	2.7	0.0	1.8	1.6	2.7	2.3	141.6	128.2	191.5	139.2	92.8	5.7
9	2.7	0.0	1.4	1.6	2.7	5.6	148.9	134.7	169.1	136.7	90.3	5.9
10	2.7	0.0	1.4	1.0	2.7	9.3	168.9	130.9	168.2	120.5	92.6	4.3
11	2.7	0.0	1.4	0.2	2.7	14.8	179.3	137.4	161.3	112.0	95.9	3.8
12	2.7	1.2	1.4	1.0	1.8	11.4	159.7	142.5	175.6	101.5	100.9	3.9
13	2.7	1.2	1.4	1.8	0.9	14.6	171.5	140.0	185.5	96.7	113.6	5.2
14	2.4	1.2	1.4	2.2	0.9	25.5	178.5	142.2	178.4	101.3	123.1	4.7
15	2.4	1.2	1.4	2.7	0.6	30.5	164.9	160.9	174.9	90.5	126.3	4.1
16	2.4	1.2	2.0	2.1	0.4	31.2	156.6	171.2	172.5	84.3	123.1	2.0
17	2.4	1.2	2.0	1.8	0.4	25.5	147.3	190.6	174.6	85.6	115.6	2.1
18	2.4	1.2	2.0	1.8	0.4	31.5	136.4	182.2	171.7	97.0	111.4	0.4
19	2.4	1.5	2.0	1.4	0.4	48.5	137.8	168.3	166.6	96.1	105.3	0.4
20	2.4	1.5	2.0	1.4	0.3	80.1	131.8	168.5	172.5	92.5	98.4	0.4
21	1.0	1.5	2.0	1.6	0.0	112.8	113.3	173.1	191.8	92.9	93.8	0.4
22	1.0	1.5	2.0	1.8	0.0	134.3	96.1	168.7	202.2	86.9	84.9	0.4
23	1.0	1.5	1.8	2.1	0.0	141.3	85.1	172.1	183.7	83.1	72.6	0.4
24	1.0	1.5	1.8	2.7	0.0	130.2	105.8	165.4	178.7	94.7	34.4	1.8
25	1.0	1.5	1.8	2.7	0.0	142.6	128.4	152.7	180.7	108.0	30.0	2.4
26	1.0	2.0	1.8	2.7	0.0	139.7	131.4	157.9	181.8	106.1	15.6	2.5
27	1.1	2.0	1.8	2.7	0.0	145.5	125.7	157.1	179.8	115.1	10.2	2.5
28	0.0	2.0	1.8	2.7	0.0	146.0	115.7	162.0	179.8	130.0	11.4	2.5
29	0.0	2.0	1.8	2.7	0.0	145.9	129.7	179.3	175.8	144.5	15.7	2.5
30	0.0	2.0	2.6		0.0	157.2	129.1	181.0	178.4	143.2	15.0	2.5
31		2.0	2.6		0.0		130.0		170.0	133.5		2.5
TOTAL CFS DAYS	58.0	31.4	54.8	55.5	35.6	1732.8	4235.2	4651.8	5675.3	3852.5	2623.3	147.6
TOTAL ACRE FEET	115.1	62.4	108.7	110.1	70.7	3437	8400.6	9226.9	11256.9	7641.5	5203.4	292.7
TOTAL ACRE FEET RELEASED	45926.0											



BSW Access
March 6, 2024



Chain link fence in need of repair
May 1, 2024

Big Sand Wash Reservoir: Big Sand Wash Reservoir reached full elevation and began spilling on about April 1st and remained full until April 25th. Releases began on April 18th. Then, during runoff the reservoir refilled and was full from about June 8th to the 20th. Releases continued late into the season ending on October 1st. The reservoir reached a low for the season of elevation 5862.61 on September 27th. A small project was done below the dam in the spring. MLWUA worked with DCWCD to run a power line from the valve house to one of the air vents on the Roosevelt Pipeline that gets too cold during winter operations. Power was also stubbed out to the D-Split structure for future use. The DWR continued improvements to the new access point on the East side of the reservoir by fencing off the road. This will greatly help with many of the access issues. Late in the season, there were some issues with the D-Split heading. There was increasing loss from the outlet of the reservoir to all the turnouts and measurement points. It was found that there is no floor in the wet well of the D-Split flume. For a time, the water was leaking out of the bottom at a rate that would not let the level catch up and be correct resulting in more water being turned down Class D than was being recorded. The bottom was dug up and packed with different material which made a significant difference. Later, there were issues with the sensor and the potentiometer was replaced, but the wiring may need to be changed as well. RC Fencing was hired to fix some areas of the chain link fence along SR 87 this summer. There were about three areas that had been damaged.



Chain link fence that was fixed
August 7, 2024



D-Split Wet Well
July 28, 2024

BSW Feeder Pipeline Inlet
December 10, 2024



Big Sand Wash Feeder Pipeline: Due to a good water year in 2023 and great carryover storage, the Feeder Pipeline was shut down on December 20th, 2023, so that the reservoir would not spill too early in the spring. The pipeline then sat idle until April 24th when operations were beginning. One of the actuators on one of the gates at the heading got to where it wasn't working properly and would not lift the gate when there was water on it. It was thought for a while that maybe the gate was wearing out and causing too much friction. However, it turned out that the lift bearing in the actuator had worn out and was causing the issue. The actuator was pulled, and the bearings were replaced. Before winter operations began the area in front of the heading gates had to be cleaned as there was a lot of debris and silt that had deposited there and could not be removed by opening the river gate. Excavation Services came in and removed the debris with their excavator. They also went upstream and fixed an area of the riverbank where water was traveling around the structure.




DAILY RECORD FLOW CFS

BSW FEEDER PIPELINE FLOWS

2024

DAY	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT
1	10.79	77.93	0.00	0.00	0.00	0.00	8.62	49.96	0.00	11.35	4.22	14.44
2	12.14	85.66	0.00	0.00	0.00	0.00	7.84	67.66	0.00	11.73	4.27	12.84
3	11.57	84.94	0.00	0.00	0.00	0.00	8.29	69.44	0.00	11.78	4.41	10.06
4	18.00	94.96	0.00	0.00	0.00	0.00	10.94	73.10	0.00	11.90	5.13	9.73
5	30.95	90.52	0.00	0.00	0.00	0.00	10.88	105.62	0.00	12.95	9.41	10.52
6	30.15	88.51	0.00	0.00	0.00	0.00	14.32	107.01	0.00	13.57	7.40	21.82
7	27.44	88.29	0.00	0.00	0.00	0.00	14.32	80.37	0.00	13.41	6.21	26.44
8	24.34	87.19	0.00	0.00	0.00	0.00	9.13	91.66	0.00	13.48	5.47	27.08
9	10.36	81.11	0.00	0.00	0.00	0.00	8.02	30.74	0.00	10.87	5.15	26.94
10	40.60	62.79	0.00	0.00	0.00	0.00	8.00	0.00	0.00	10.98	4.45	26.88
11	70.47	66.53	0.00	0.00	0.00	0.00	9.75	0.00	0.00	11.80	1.84	27.46
12	89.21	71.27	0.00	0.00	0.00	0.00	14.67	0.00	0.00	12.01	2.61	26.39
13	90.42	69.87	0.00	0.00	0.00	0.00	14.17	0.00	0.00	15.26	2.73	26.17
14	88.67	68.99	0.00	0.00	0.00	0.00	9.85	0.00	0.00	17.30	2.57	27.74
15	88.30	67.92	0.00	0.00	0.00	0.00	10.95	0.00	0.00	13.38	3.20	27.93
16	88.91	67.26	0.00	0.00	0.00	0.00	9.36	0.00	0.48	10.20	2.49	28.90
17	95.97	73.50	0.00	0.00	0.00	0.00	10.50	0.00	0.00	9.10	2.44	28.29
18	90.66	80.57	0.00	0.00	0.00	0.00	18.51	3.03	1.02	8.69	4.01	33.28
19	88.58	82.08	0.00	0.00	0.00	0.00	24.19	54.92	2.80	11.59	8.42	36.84
20	92.90	28.03	0.00	0.00	0.00	0.00	28.19	48.29	2.62	13.11	8.25	16.71
21	87.63	0.00	0.00	0.00	0.00	0.00	31.96	39.69	2.25	10.74	9.31	8.85
22	84.02	0.00	0.00	0.00	0.00	0.00	8.80	27.78	2.17	7.87	7.90	7.40
23	86.41	0.00	0.00	0.00	0.00	0.00	1.89	30.52	2.41	7.65	5.82	3.58
24	86.67	0.00	0.00	0.00	0.00	2.13	2.39	17.37	12.93	9.18	8.92	3.87
25	91.73	0.00	0.00	0.00	0.00	13.70	1.32	8.24	13.21	10.24	10.98	0.14
26	85.88	0.00	0.00	0.00	0.00	17.53	20.29	8.24	13.94	10.47	11.04	0.00
27	72.57	0.00	0.00	0.00	0.00	12.92	9.64	0.54	10.79	13.22	11.78	0.00
28	74.56	0.00	0.00	0.00	0.00	17.10	7.90	0.46	9.93	8.82	13.91	0.00
29	74.09	0.00	0.00	0.00	0.00	13.47	22.04	1.13	10.68	7.20	13.96	0.00
30	73.92	0.00	0.00		0.00	12.43	35.68	0.03	10.50	5.71	13.94	3.28
31		0.00	0.00		0.00		68.70		11.20	4.59		7.50
TOTAL CFS DAYS	1917.91	1517.92	0.00	0.00	0.00	89.28	461.11	915.80	106.93	340.15	202.24	501.08
TOTAL ACRE FEET	3804.2	3010.8	0.0	0.0	0.0	177.1	914.6	1816.5	212.1	674.7	401.1	993.9
TOTAL ACRE FEET MOVED		12005.0										



DAILY RECORD FLOW CFS

Big Sand Wash Roosevelt Pipeline

2024

DAY	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT
1	2.5	0.0	1.0	2.7	2.7	0.0	16.3	3.7	11.9	15.5	4.6	11.0
2	2.5	0.0	1.8	2.7	2.7	0.0	7.0	4.6	18.7	19.2	5.1	10.3
3	2.5	0.0	1.8	2.7	2.7	1.1	11.0	4.9	18.2	13.6	7.2	8.3
4	2.5	0.0	1.8	2.7	2.7	1.5	7.0	4.7	17.4	16.6	6.1	8.8
5	2.5	0.0	1.8	1.6	2.7	1.4	3.1	5.0	14.4	18.3	4.6	9.0
6	2.5	0.0	1.8	0.2	2.7	1.3	2.9	4.9	12.3	19.5	4.8	8.9
7	2.7	0.0	1.8	0.9	2.7	1.3	3.5	4.6	11.8	17.3	4.4	5.9
8	2.7	0.0	1.8	1.6	2.7	2.3	3.7	4.3	15.3	17.0	4.0	5.7
9	2.7	0.0	1.4	1.6	2.7	2.4	4.2	4.6	18.2	14.8	4.6	5.9
10	2.7	0.0	1.4	1.0	2.7	2.7	9.5	5.0	18.4	21.6	4.6	4.3
11	2.7	0.0	1.4	0.2	2.7	2.6	11.4	4.7	11.9	18.9	6.4	3.8
12	2.7	1.2	1.4	1.0	1.8	2.8	8.1	5.1	10.9	11.0	9.6	3.9
13	2.7	1.2	1.4	1.8	0.9	2.8	7.3	5.2	6.7	5.9	7.8	5.2
14	2.4	1.2	1.4	2.2	0.9	2.6	11.3	5.0	9.0	5.6	5.6	4.7
15	2.4	1.2	1.4	2.7	0.6	2.4	7.7	4.5	10.5	4.7	8.5	4.1
16	2.4	1.2	2.0	2.1	0.4	3.1	9.5	4.4	10.5	4.8	8.8	2.0
17	2.4	1.2	2.0	1.8	0.4	2.7	10.0	8.0	14.1	3.9	5.6	2.1
18	2.4	1.2	2.0	1.8	0.4	3.4	8.6	7.3	10.2	3.2	5.5	0.4
19	2.4	1.5	2.0	1.4	0.4	3.1	7.8	11.1	9.0	3.3	8.0	0.4
20	2.4	1.5	2.0	1.4	0.3	2.8	5.9	9.6	6.5	3.5	9.4	0.4
21	1.0	1.5	2.0	1.6	0.0	2.8	4.4	9.8	7.0	4.9	8.1	0.4
22	1.0	1.5	2.0	1.8	0.0	2.7	5.1	3.8	11.1	4.5	5.9	0.4
23	1.0	1.5	1.8	2.1	0.0	3.1	5.0	4.7	11.9	4.0	4.6	0.4
24	1.0	1.5	1.8	2.7	0.0	4.0	5.6	5.0	21.0	4.0	4.1	1.8
25	1.0	1.5	1.8	2.7	0.0	3.9	3.8	7.7	22.3	4.5	4.8	2.4
26	1.0	2.0	1.8	2.7	0.0	4.1	3.9	5.4	18.7	3.9	5.2	2.5
27	1.0	2.0	1.8	2.7	0.0	4.9	4.7	6.6	18.6	4.3	4.8	2.5
28	0.0	2.0	1.8	2.7	0.0	6.2	4.7	4.8	16.4	5.3	5.9	2.5
29	0.0	2.0	1.8	2.7	0.0	12.1	10.6	5.3	14.5	6.2	10.6	2.5
30	0.0	2.0	2.6		0.0	16.4	6.0	6.0	16.4	5.3	10.1	2.5
31		2.0	2.6		0.0		4.2		13.2	5.0		2.5
TOTAL CFS DAYS	58.0	31.4	54.8	55.5	35.6	102.3	213.9	170.0	426.8	290.1	189.0	125.4
TOTAL ACRE FEET	115	62.3	108.7	110.1	70.7	203	424.3	337.2	846.5	575.4	374.8	248.7
TOTAL ACRE FEET RELEASED		3476.7	State Road	1305.0	Roosevelt*	2171.7						
			SR Res Loss	41.0								

*588.06 ac-ft of Roosevelt's portion was released at a new turnout in Ioka for use by XCL


Big Sand Wash Roosevelt Pipeline: While general operations of the Roosevelt Pipeline are the responsibility of DCWCD, MLWUA is still involved with major decisions and maintenance. DCWCD had the cathodic project designed and put it out to bid. During the first bid process there were no bidders. After discussion with the original designer of the system, it was decided to wait for a time and re-bid the project. He assured us that the extra time would not cause major damage to the pipeline. The second try yielded 4 bids, one of which was accepted. The project has not yet been done. Power has been run to some of the problematic air vents to keep them heated.



A gate on the BSWFP Diversion
July 15, 2024



Worn out Bearing
September 10, 2025



Upper Stream is water going around BSWFP Diversion before fixing
September 5, 2024

C Canal and Heading: The heading continues to perform well. Prior to high flows, Excavation Services was brought in to perform maintenance on the measurement flume below the heading to stop water from running around it and to fill the hole that has been developing below it. Large amounts of material and riprap were required to fill the hole. A bridge was also placed over the measurement structure on the heading to allow for safe passage to drive the canal during high flows. Some large blocks were also placed in the heading below the gates to still the flows as they come out in hopes that it would allow for the measurement on the heading structure to work properly. It made a significant difference, and the flows measured on both structures matched very well after the placement of the blocks. However, during high flows in the canal, the blocks moved, one of them going completely out of the structure.



C Canal Flume
February 15, 2024



C Canal Flume
April 15, 2024



Bridge and Blocks in C Canal Heading
April 16, 2024



Trash in C Canal Heading
June 4, 2024



C Canal at approximate Capacity
June 2, 2024

BROWNS DRAW RESERVOIR

HYDROGRAPHIC DATA

Date	Surface Elev.	Total Storage	Period Stored	Changes Released	Outflow	Inflow	
						2024	2023
2023							
Nov. 1	6047.4	5,263	-	32		(32)	2,482
Dec. 1	6047.2	5,231	137	-		137	(10)
2024							
Jan. 1	6048.0	5,368	-	134		(134)	(19)
Feb. 1	6047.2	5,234	15	-		15	122
Mar. 1	6047.3	5,249	471	-		471	829
Apr. 1	6050.0	5,720	-	55	32	(23)	(40)
May 1	6049.6	5,665	-	28	2,023	1,995	894
June 1	6049.5	5,637	-	561	2,198	1,637	248
July 1	6046.3	5,076	-	2,303	490	(1,813)	(521)
Aug. 1	6031.2	2,773	-	1,683	1,838	155	290
Sept. 1	6016.5	1,090	-	1,000	238	(762)	674
Oct. 1	5999.4	90	1,384	-	-	1,384	4,732
Nov. 1	6020.4	1,474					
TOTALS			2007	5796	6819	3030	9682



DAILY RECORD FLOW CFS

Browns Draw Reservoir

2024

DAY	APRIL	MAY	JUNE	JULY	AUGUST	SEP	OCT
1	0.00	8.95	33.60	37.11	39.41	29.17	0.00
2	0.00	14.70	38.89	36.03	39.69	33.32	0.00
3	0.00	19.25	41.40	40.96	39.70	48.46	0.00
4	0.01	21.33	43.52	39.30	40.27	9.21	0.00
5	0.00	23.93	40.90	39.44	35.64	0.00	0.00
6	0.00	21.93	37.88	38.76	30.56	0.00	0.00
7	0.00	21.87	38.53	41.01	28.43	0.00	0.00
8	0.00	21.33	36.07	38.19	29.15	0.00	0.00
9	0.00	27.01	36.56	38.71	30.47	0.00	0.00
10	0.00	31.20	36.56	39.89	36.31	0.00	0.00
11	0.00	32.00	40.25	40.63	41.71	0.00	0.00
12	0.00	32.56	42.46	40.50	39.17	0.00	0.00
13	0.00	37.32	41.42	38.71	32.88	0.00	0.00
14	0.00	41.94	37.87	41.59	31.12	0.00	0.00
15	0.00	47.29	35.21	40.18	29.61	0.00	0.00
16	0.00	49.04	33.80	40.77	27.55	0.00	0.00
17	0.00	48.78	35.54	41.77	24.37	0.00	0.00
18	0.00	47.05	33.91	41.29	26.67	0.00	0.00
19	0.00	48.55	38.48	39.06	23.03	0.00	0.00
20	0.00	44.92	38.63	37.66	19.56	0.00	0.00
21	0.00	41.27	42.64	38.97	19.40	0.00	0.00
22	1.20	36.94	31.94	37.30	19.42	0.00	0.00
23	1.24	39.92	29.15	37.77	18.31	0.00	0.00
24	1.05	38.01	28.85	38.35	24.39	0.00	0.00
25	0.96	29.18	30.49	35.93	29.79	0.00	0.00
26	0.92	24.59	30.85	34.47	29.57	0.00	0.00
27	2.51	28.29	33.53	33.83	28.21	0.00	0.00
28	3.44	30.69	40.06	35.34	29.65	0.00	0.00
29	2.21	36.25	41.11	35.03	31.96	0.00	0.00
30	2.63	38.40	37.85	34.86	28.43	0.00	0.00
31		35.27		35.66	25.97		0.00
TOTAL CFS DAYS	16.17	1019.76	1107.95	1189.07	930.40	120.16	0.00
TOTAL ACRE FEET	32.1	2022.7	2197.6	2358.5	1845.4	238.3	0
TOTAL ACRE FEET RELEASED		8694.6					



Browns Draw Reservoir
October 1, 2024



Browns Draw Downstream
October 1, 2024

Browns Draw Reservoir: The sensor on the flowmeter was replaced in the spring and worked well throughout the season. 6” pipe was obtained to re-do the 2” drain that takes water away from the toe of the dam near the northernmost toe drain. There is a low spot there near the toe drain that can collect water and the 2” drain regularly plugs allowing the water to pool up at the toe of the dam. Two bids were received for the slip line project at the reservoir and BHI was the low. After a slow start to the project, they came in and did a good job. The gate and trash rack were replaced. The lower 30 to 40 feet of the air vent pipe was also replaced after their grout plug failed and filled it with grout during the grouting of the slip line. It turned out to be a good thing as one of the original fittings had been broken for years and it appeared that water had been leaking through it into the outlet pipe. The total cost of the construction portion of the project was just over \$342,000. A BOR Watersmart grant and a UDAF Optimization grant were obtained and between the two paid 90% of all the costs. Due to the project, filling of the reservoir did not start until mid-October. The reservoir reached 50% of capacity prior to the temperatures getting too cold to continue running water in the canal. The Association was also contacted late in the year and asked by Water Resources to participate in a FEMA program that will help pay for phase two dam safety upgrades that have yet to be addressed by the State. It was felt that this was a good opportunity, so the Association opted to participate.



Browns Headgate removed
October 1, 2024



Pushing pipe into existing outlet
October 8, 2024

Yellowstone Feeder Canal: The association is waiting for potential funding to address the spill structure in the Dry Gulch area of the canal that was noted in last year’s report. A leak about a mile west of the Mud Springs Draw road was fixed in the fall while water was being moved to Browns Draw. Another leak near the heading was noted but is yet to be fixed.



New Browns Draw Headgate installed
October 8, 2024



Leak on YFC prior to being fixed
October 28, 2024

DAILY RECORD FLOW CFS

Lake Fork Connector Project

2024

DAY	APRIL	MAY	JUNE	JULY	AUGUST	SEP	OCT
1	0.00	0.00	0.00	0.00	8.01	14.96	7.00
2	0.00	0.00	0.00	0.00	8.01	13.38	7.01
3	0.00	0.00	0.00	0.00	8.03	13.30	7.00
4	0.00	0.00	0.00	0.00	8.00	13.27	7.01
5	0.00	0.00	0.00	0.00	8.01	13.23	7.01
6	0.00	0.00	0.00	0.00	6.69	10.00	7.72
7	0.00	0.00	0.00	0.00	4.52	8.80	9.87
8	0.00	0.00	0.00	0.00	7.39	8.25	12.08
9	0.00	0.00	0.00	0.00	8.02	11.22	0.00
10	0.00	0.00	0.00	0.00	8.37	9.21	0.00
11	0.00	0.00	0.00	0.00	10.00	8.02	0.00
12	0.00	0.00	0.00	0.00	10.02	6.87	0.00
13	0.00	0.00	0.00	0.00	10.03	5.00	0.00
14	0.00	0.00	0.00	0.00	10.01	4.99	0.00
15	0.00	0.00	0.00	0.00	10.04	5.00	0.00
16	0.00	0.00	0.00	0.00	10.01	5.00	0.00
17	0.00	0.00	0.00	0.00	10.01	5.01	0.00
18	0.00	0.00	0.00	0.74	10.00	6.36	0.00
19	0.00	0.00	0.00	5.02	10.02	7.01	0.00
20	0.00	0.00	0.00	5.96	10.02	7.02	0.00
21	0.00	0.00	0.00	7.30	10.01	10.21	0.00
22	0.00	0.00	0.00	8.98	11.58	9.18	0.00
23	0.00	0.00	0.00	9.57	13.44	13.13	0.00
24	0.00	0.00	0.00	9.99	14.91	12.36	0.00
25	0.00	0.00	0.00	10.01	15.08	12.18	0.00
26	0.00	0.00	0.00	9.51	14.96	12.29	0.00
27	0.00	0.00	0.00	8.01	12.95	11.34	0.00
28	0.00	0.00	0.00	8.01	12.16	7.00	0.00
29	0.00	0.00	0.00	8.01	13.61	7.00	0.00
30	0.00	0.00	0.00	8.00	13.10	6.98	0.00
31		0.00		8.01	15.81		0.00
TOTAL CFS DAYS	0.00	0.00	0.00	107.12	322.82	277.57	64.70
TOTAL ACRE FEET	0	0	0	212.5	640.3	550.6	128.3
TOTAL ACRE FEET RELEASED	1531.7						
PURDY	839.2						
UTLAND	485.5						
REDCAP	207.00						

Lake Fork Connector Pipeline: Early in the spring, the manager put plates at either end of the screens in the structure to hold them in place. This will hopefully prevent them from coming out in the future. While loading and preparing the line for use, it was noticed that the Redcap meter was not working properly and that the readout head had moisture in it. McCrometer was contacted and a new meter was ordered to replace the existing one. The turnout was not used until the meter was replaced.

Lake Fork Connector Pipeline Heading
April 22, 2024





Coyote Canal Drop
November 1, 2024

Coyote Canal Rehabilitation: There appeared to be some progress with the PL-566 funding this year. The environmental assessment has finally been allowed to be submitted to the national headquarters for review. This is hopefully the last step prior to entering final design and construction.

Big Sand Wash House: Water damage on the ceiling of the garage was noted on the house at Big Sand Wash. The water damage was due to the deck above that part of the garage not being sealed properly. Mike Ivie was hired to seal and re-do the deck.



Big Sand Wash House
June 4, 2024



Farnsworth Canal
April 5, 2024



Farnsworth Heading Radial Gate
October 9, 2024

2024 Exchange

	DREX	NF	Assoc.	DG Filing	DG Exc.
12/1/2023	0.00	0.00	5993.59	0.00	52.29
1/1/2024	0.00	0.00	4559.06	0.00	39.77
2/1/2024	0.00	0.00	1442.41	0.00	12.58
3/1/2024	0.00	1699.32	0.00	0.00	21.14
4/1/2024	0.00	1447.93	481.43	0.00	22.22
4/15/2024	0.00	1034.40	157.29	0.00	14.24
4/15/2024	0.00	0.00	15976.67	0.00	139.37
4/29/2024	650.84	3673.28	643.83	0.00	51.32
5/13/2024	1893.34	1452.96	1987.74	12.91	35.67
5/20/2024	946.67	6036.26	995.90	40.68	84.58
5/28/2024	1487.63	5447.21	1111.38	44.23	78.33
6/11/2024	2975.25	19594.75	3448.77	175.06	277.27
6/20/2024	2125.18	8121.03	1760.72	91.00	118.16
6/20/2024	0.00	0.00	67808.62	0.00	591.54
7/1/2024	2337.70	4684.23	2018.73	85.39	77.54
7/8/2024	1487.63	131.06	1300.72	52.76	13.99
7/15/2024	946.67	637.22	795.25	29.16	15.43
7/22/2024	946.67	433.73	1047.76	4.17	14.62
7/29/2024	946.67	0.00	947.22	0.00	8.26
8/5/2024	801.03	0.00	663.55	0.00	5.79
8/12/2024	693.75	0.00	944.05	0.00	8.24
8/26/2024	1301.67	1423.98	1588.28	55.88	32.65
9/2/2024	650.84	317.59	871.42	13.69	11.82
9/9/2024	650.84	226.84	559.27	4.17	7.78
9/16/2024	650.84	0.00	662.91	1.39	5.81
9/23/2024	650.84	0.00	660.97	0.00	5.77
9/30/2024	278.93	908.71	442.86	0.00	15.17
10/15/2024	0.00	2257.20	-68.25	0.00	27.49
10/28/2024	0.00	2539.82	195.15	0.00	33.31
11/1/2024	0.00	999.50	95.16	0.00	13.27
Totals	22422.99	63067.02	119092.46	610.49	1835.42

Moose near Twin Pots
October 22, 2024



Elk Herd near Twin Pots
April 5, 2024



Turkey near Twin Pots
May 16, 2024



Culvert on Rainbow Canal
March 22, 2024



Culvert on Rainbow Canal
March 22, 2024



Moon Lake Spillway
January 23, 2024



Moon Lake Valve House
February 1, 2024



Moon Lake House
March 9, 2024



Shed and Cloud Seeder at Moon Lake
March 9, 2024

YEARLY DATA - PROJECT WATER SUPPLY

Year	Moon Lake Reservoir				Twin Pots Reservoir				Big Sandwash Reservoir				Browns Draw				Exchange				Moon Lake Project			
	Total		STORAGE		Total		STORAGE		Total		STORAGE		STORAGE		Duchesne River		Dry Gulch		New Supply		Used		Held Over	
	Inflow	Stored	Used		Inflow	Stored	Used		Inflow	Stored	Used		Stored	Used	River	Irr. Co.								
2000	60,727	15,654	31,165		32,904	8,621	10,797		3,094	5,627				22,364	1,570			57,238	78,757			19,265		
2001	76,910	27,398	29,456		40,570	10,563	10,563		4,856	7,530				22,080	1,692			76,324	80,630			14,446		
2002	42,478	18,900	14,173	0	18,264	11,421	10,663		3,322	1,643				15,846	623			52,437	45,273			21,538		
2003	65,079	25,298	28,430	3,060	27,942	6,679	10,815		5,863	5,627				20,811	987			67,042	74,235			14,345		
2004	63,726	15,490	12,193	3,769	26,914	12,100	10,395		7,452	5,627				21,009	1,017			62,869	59,452			18,169		
2005	144,863	29,463	23,763	4,898	41,732	0	41,732		5,315	3,768				22,554	1,693			70,580	61,692			26,782		
2006	95,349	21,728	26,148	3,237	44,414	19,476	38,724		4,936	5,284				21,141	1,789			77,504	77,057			27,300		
2007	56,350	17,559	27,682	4,978	32,788	21,587	30,127		3,364	3,712				17,062	514			67,113	73,678			20,803		
2008	70,440	26,940	24,402	2,851	32,833	18,190	35,619		2,583	2,409				22,559	1,230			78,317	75,919			19,425		
2009	76,954	32,136	29,320	3,619	27,091	23,282	20,388		4,361	5,901				22,424	1,262			87,810	80,029			28,244		
2010	75,543	24,965	29,375	4,050	37,471	18,987	40,645		4,687	5,371				21,753	808			74,554	82,555			16,931		
2011	160,318	47,867	29,058	3,706	54,061	17,854	48,834		5,328	3,092				0*	0*			74,755	47,648			45,092		
2012	55,939	10,919	29,950	3,503	17,898	6,580	35,266		692	5,588				18,024	473			40,190	81,439			12,016		
2013	69,632	30,021	20,247	373	35,995	22,768	20,288		9,631	5,605				18,426	1,085			81,290	64,637			29,170		
2014	84,619	26,311	19,368	3,784	39,605	23,361	20,380		5,055	4,271				22,140	1,242			81,893	70,212			40,696		
2015	67,581	20,516	27,520	3,886	42,272	17,490	19,208		3,452	3,696				21,547	1,092			67,983	77,715			31,643		
2016	74,321	28,625	28,320	3,762	46,712	22,298	20,493		3,452	3,696				22,548	1,320			82,005	80,341			33,551		
2017	94,583	22,612	19,024	5,973	48,324	17,655	17,512		4,579	5,039				23,205	1,692			75,716	71,034			38,824		
2018	48,328	18,095	30,129	0	34,471	15,447	24,266		3,283	5,687				17,915	528			55,268	80,592			13,500		
2019	98,467	34,883	19,873	4,302	52,001	24,468	18,959		6,565	4,285				22,994	2,315			95,527	72,865			36,162		
2020	51,879	18,220	32,875	4,552	43,168	19,591	25,784		3,291	5,158				20,510	1,211			67,375	89,671			13,866		
2021	53,111	19,729	13,310	501	34,392	22,091	19,184		3,969	4,276				21,665	896			68,851	59,450			23,267		
2022	71,027	18,969	15,018	5,290	44,336	24,440	22,833		8,414	5,336				22,893	1,094			81,100	71,881			32,271		
2023	81,091	24,235	15,412	3,613	54,010	23,230	14,109		3,756	4,167				21,412	2,289			78,535	60,897			49,788		
2024	61,012	9,989	25,841	4,654	37,190	13,640	22,376		2,007	5,796				22,423	1,835			54,548	83,590			20,747		
Average Annual	76,013	23,461	24,082	3,389	37,894	16,873	23,598		4,532	4,728				21,054	1,261			71,761	71,569			25,914		
2024 % Ave.	80.3%	42.6%	107.3%	137.3%	98.1%	80.8%	94.8%		44.3%	122.6%				106.5%	145.6%			76.0%	116.8%			80.1%		

*No records or water reports were kept in 2011 so totals do not reflect actual amounts used.

Moon Lake Access Gate
April 10, 2024



Moon Lake Spillway
June 6, 2024



Moon Lake Spill Gates
June 13, 2024



Moon Lake Spillway Repairs
September 25, 2024





Moon Lake Spillway Repairs
November 5, 2024




Moon Lake Spillway Repairs
November 5, 2024



Moon Lake Spillway Repairs
November 5, 2024




Moon Lake Spillway Repairs
November 5, 2024



Browns Draw Setup for Pressure Test
October 15, 2024



Browns Draw "Stainless Steel" Hydraulic Ram for outlet gate installed 2012
October 15, 2024



Browns Draw Air Vent Repair
October 17, 2024



Browns Draw Intake Structure
October 18, 2024

Browns Draw
October 18, 2024



Browns Draw Outlet Pipe
November 1, 2024



Browns Draw Outlet Pipe
November 12, 2024



Browns Draw Outlet Pipe
November 19, 2024

